

September 2017 - Newsletter

Contact details in case of query:

Mike Jones

Project Manager

Office: 020 7734 8727

mjones@bhcltd.co.uk

Paul Donohoe

Senior Site Manager:

Office: 020 7734 8727

pdonohoe@bhcltd.co.uk

Westminster City Council (Highways)

Dean Bermingham

Highways Licensing Officer

Public Protection and Licensing

Westminster City Council

4th Floor West

Westminster City Hall

64 Victoria Street

London SW1E 6QP

Tel: 0207 641 3802

Fax: 0207 641 3159

dbermingham@westminster.gov.uk

General Enquiries

Jessica Stewart

Comm Comm UK

020 7125 0421

jessicas@commcommuk.com

Dear Neighbour

The ground floor slabs and lift shafts have now been poured to all areas of the project. A steel frame has been installed on the 1st and 2nd floors of the west elevation and the works to the tunnel beneath Walker's Court are progressing well.

Future works:

Over the coming months, steel framing, metal decking and concrete slabs will be installed to form the upper floors. We will continue to close Peter Street from 8am to 6pm during these works to allow for steel and concrete deliveries.

A two storey glass bridge is due to be installed across Walker's Court at the Peter Street end in mid October. This will involve the use of a mobile crane positioned in the road closure in Peter Street for a six day period.

The Walker's Court diversion will remain in place while works are carried out to the tunnel and glass bridge. We anticipate reopening the original passageway in December 2017.

Minor demolition works are due to begin week commencing Monday 11 September to the 3rd floor of the Box night club on Brewer Street. These works are scheduled to continue till the end of October 2017.

Many thanks for your continued patience and cooperation.

Blenheim House Construction



West elevation steel frame



Glass bridge across Walker's Court