

August 2018 - Newsletter

Contact details in case of query:

Mike Jones

Project Manager

Office: 020 7734 8727

mjones@bhcltd.co.uk

Paul Donohoe

Senior Site Manager:

Office: 020 7734 8727

pdonohoe@bhcltd.co.uk

Westminster City Council (Highways)

Dean Birmingham

Highways Licensing Officer

Public Protection and Licensing

Westminster City Council

4th Floor West

Westminster City Hall

64 Victoria Street

London SW1E 6QP

Tel: 020 7641 3802

Fax: 020 7641 3159

dbermingham@westminster.gov.uk

General Enquiries

Jessica Stewart

Comm Comm UK

020 7125 0421

jessicas@commcommuk.com

Works update:

- Façade brickwork and window installation is continuing on Peter Street, Walker's Court and Brewer Street
- Installation of the zinc cladding to the external façade continues on the upper floors on all elevations of the development and is programmed to be completed in September 2018
- A crane set up in Brewer Street was used to install a glass tunnel on top of the existing bridge that spans across Walker's Court. Glazing was also added to the Brewer Street façade as part of the system, which will eventually support the historic neon sign
- The internal building fit out works continue, including internal stairs, passenger lifts and mechanical and electrical works
- Works to the Boulevard Theatre ceiling lighting system are scheduled for completion this month.



Glazing panels being installed on Brewer Street

Future works:

The brickwork façade will continue to be installed to all elevations, with deliveries being unloaded in Peter Street. Peter Street will continue to remain closed to general traffic from 8am to 6pm.

The first sections of the Boulevard Theatre balcony structure are due to be delivered in early September 2018. These sections will be unloaded and lifted into the building from Peter Street.

A progressive removal of the external scaffold will begin in October 2018 and you will begin to see the hoarding across the site also being gradually removed.

Programme:

Works to the shell and core are anticipated to be near completion in late October 2018. The theatre fit out works are scheduled to be completed in the second quarter of 2019.