

December 2017- Newsletter

Contact details in case of query:

Mike Jones

Project Manager

Office: 02077348727

mjones@bhcltd.co.uk

Paul Donohoe

Senior Site Manager:

Office: 02077348727

pdonohoe@bhcltd.co.uk

Westminster City Council (Highways)

Dean Bermingham

Highways Licensing Officer

Public Protection and Licensing

Westminster City Council

4th Floor West

Westminster City Hall

64 Victoria Street

London SW1E 6QP

Tel: 0207 641 3802

Fax: 0207 641 3159

dbermingham@westminster.gov.uk

General Enquiries

Jessica Stewart

Comm Comm UK

020 7125 0421

jessicas@commcommuk.com

Works update:

The double story glass bridge that spans across Walker's Court has been lifted into position and is now being protected. Work has begun on the repair of the existing façade along Brewer Street with the existing floor panelling being removed. The steel and concrete structure continues to be installed with the west elevation 4th floor completed.



Glass Bridge installation

Future works:

The steel framing, metal decking and concrete slabs will continue to be installed to the 5th floor level. We will continue to close Peter Street from 8am to 6pm during this work to allow for deliveries.



View of the Boulevard Theatre

With the glass bridge now installed, we will begin works on reinstating the diversion of Walker's Court at the beginning of 2018.

In early January 2018, the steel frame erection above the Box nightclub on both sides of Walker's Court is scheduled to commence. Localised demolition works will be required to intergrate these new structures into the existing building. To facilitate these works, adaptations to the hoardings in Walker's Court will be required, however pedestrian access to the court will continue.

The BHC construction site will be closing for the festive season from 20 December 2017 until 2 January 2018. During this period, 24hr security will be employed to safeguard the site.