

March 2018 - Newsletter

Contact details in case of query:

Mike Jones

Project Manager

Office: 0207 734 8727

mjones@bhcltd.co.uk

Paul Donohoe

Senior Site Manager:

Office: 0207 734 8727

pdonohoe@bhcltd.co.uk

Westminster City Council (Highways)

Dean Bermingham

Highways Licensing Officer

Public Protection and Licensing

Westminster City Council

4th Floor West

Westminster City Hall

64 Victoria Street

London SW1E 6QP

Tel: 0207 641 3802

Fax: 0207 641 3159

dbermingham@westminster.gov.uk

General Enquiries

Jessica Stewart

Comm Comm UK

020 7125 0421

jessicas@commcommuk.com

Works update:

The steel frame and concrete slabs have now been completed on both the east and west sides of Walker's Court.

The final phase of demolition works have begun on the west side and are scheduled to be completed by the end of March 2018.

Façade brickwork is continuing along Peter Street, Walker's Court and Brewer Street.

Repair works to the glass bridge have now been completed, which will enable the Walker's Court passageway to be reinstated. We anticipate reopening the court during the week commencing 19 March 2018.



Aerial view of the site

Future works:

The brickwork facade will continue to be installed to all elevations, with deliveries being unloaded in Peter Street, which will continue to remain closed to general traffic from 8am till 6pm.

The tower crane is scheduled to be removed on Saturday 24 March and Sunday 25 March. This will involve a road closure of Brewer Street between 8am and 6pm.

Works to the shell and core are anticipated to be almost completed in November 2018. The theatre fit-out works are scheduled to be completed in the second quarter of 2019.